

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

34. Indicate Type of Lease
State ☐ Fee ☐
35. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG A WELL TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (Form C-101) FOR SUCH PROPOSALS.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Name of Lease Name South Hobbs (GSA) Uni
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 121
4. Location of well UNIT LETTER <u>E</u> <u>1450</u> FEET FROM THE <u>North</u> LINE AND <u>150</u> FEET FROM THE <u>West</u> LINE, SECTION <u>4</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> NMPM.	10. Field and Pool, or Annual Hobbs GSA
15. Elevation (Show whether DF, RT, CR, etc.)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Progress or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to log and cement squeeze as follows:

Move in and rig up service unit. Install blow out preventer and pull tubing and electric submersible pump. Load hole by pumping fresh water down casing at 3±BPM. Rig up Schumberger and resume pumping down casing at 1/2-1 BPM. Run gamma ray - CCL/CBL from total depth 4261' -2261'. Stop pumping and pull out of hole. Re-load fresh hole with fresh water and resume pumping as necessary. Run cement evaluation tool from total depth 4261' -2261'. Stop pumping and pullout of hole. Supplemental brief for squeeze cementing will be issued based on the interpretation of the logs.

0+4-NMOCD,H 1-HOU R. E. Ogden RM 21.150 1-F. J. Nash, HOU RM 4.206 1-SUSP 1-PJS
1-Petro Lewis

I, I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Patty J. Serna TITLE Assist. Admin. Analyst

DATE 6-16-83

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

JUN 20 1983