

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, HOBBS, NM 88240	9. Unit No. 125
4. Location of Well UNIT LETTER <u>E/L</u> BHL: 2730/North x 1294/West 2016 FEET FROM THE North LINE AND 763 FEET FROM THE West LINE, SECTION 3 TOWNSHIP 19-S RANGE 38-E NMPM.	10. Field and Pool, or Indicate Hobbs GSA
11. Elevation (Show whether DF, RT, GR, etc.) 3622' KB	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to cement squeeze San Andres and Zone I perms 4201'-05', and 4210'-30' as follows:

Install blowout preventer. Pull tubing and pump. Plug back to 4248' with 10/20 mesh sand. Cap sand with 10' Calseal. Set a cement retainer at apx. 4184'. Pressure test. Cement squeeze San Andres and Zone I perms 4201'-05' and 4210'-30' with 50 sacks class "C" neat cement. Follow with 100 sacks class "C" with 5#/sack Tuf-plug. Tail in with 100 sacks class "C" neat cement. Sting out of retainer and reverse out excess cement. Drill out cement to 4238'. Set a packer at apx. 4190' and pressure test squeeze to 1000 psi. Drill out Calseal and clean out sand to 4417'. Run electric submersible pump and tubing. Evaluate production by pump testing. Return well to production.

0+4-NMOCD,H 1-HOU 1-W.Stafford,Hou 1-SUSP 1-CLF 1-PetroLewis

I, I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Forman TITLE Asst. Admin. Analyst DATE 3-16-83
ORIGINAL SIGNED BY EDDIE SEAY

APPROVED BY _____ TITLE _____ DATE MAR 18 1983
CONDITIONS OF APPROVAL, IF ANY: _____

RECEIVED

MAR 17 1983

O.C.D.
HOBBS OFFICE