

Form C – 103

- 8 – 23 – 99    Black Warrior Wireline rigged up and perforated at 1,280 ft.  
B.J. Services rigged up and pumped class 'C' cement with 2% cal2.  
Circulated 10 bbls of cement back to surface.
- 8 – 24 – 99    Davis Tool reverse unit drilled out cement. Ran a Mechanical Integrity  
Test at 300 psi. for 15 minutes. It held . Tripped out of hole laying down  
Collars and bit. Tripped back into hole with 2 – 7/8" J – 55, 6.5 tubing  
opened ended with notched collar. Set tubing at 2,534.84. Installed tubing  
head and rigged down.