

AMOCO PRODUCTION COMPANY
 GILLULLY FEDERAL GAS COM NO. 17
 BOTTOM HOLE PRESSURE BUILD-UP TEST, &
 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: APRIL 5, TO APRIL 7, 1980
 TEST DEPTH: 3434 FEET
 ELEMENT NO.: 25549
 OPERATOR: M.B.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 3434 FEET</u>
4-5-80	9:15 AM			156 GAUGE REACHED 3434'; FLOWING
4-5-80	10:15 AM	00 HRS.	00 MIN.	156 SHUT-IN; BEGIN BUILD-UP
	10:30 AM	00	15	174
	10:45 AM	00	30	177
	11:00 AM	00	45	178
	11:15 AM	01	00	179
4-5-80	12:15 PM	02	00	181
	1:15 PM	03	00	184
	2:15 PM	04	00	186
	3:15 PM	05	00	187
4-5-80	8:15 PM	10	00	192
4-6-80	1:15 AM	15	00	196
	6:15 AM	20	00	198
	11:15 AM	25	00	200
	4:15 PM	30	00	201
	9:15 PM	35	00	203
4-7-80	2:15 AM	40	00	204
	7:15 AM	45	00	206
4-7-80	8:15 AM	46	00	206 END BUILD-UP
4-7-80	9:00 AM	46	45	206 OPEN CHOKE; BEGIN 4-POINT
	9:15 AM	47	00	203
	9:30 AM	47	15	202 END RATE I
4-7-80	9:45 AM	47	30	201
	10:00 AM	47	45	201 END RATE II
4-7-80	10:15 AM	48	00	199
	10:30 AM	48	15	199 END RATE III
4-7-80	10:45 AM	48	30	198
	11:00 AM	48	45	197 END RATE IV
4-7-80	11:15 AM	49	00	196
	11:30 AM	49	15	196 END RATE V; END 4-POINT; GAUGE OUT; END TEST