

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILZ	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name State H
3. Address of Operator P. O. Box 68, Hobbs, NM 88240	9. Well No. 2
4. Location of Well UNIT LETTER C, 660 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 6, TOWNSHIP 19-S, RANGE 38-E, NMPM.	10. Field and Pool, or Wildcat Bowers Seven Rivers
15. Elevation (Show whether DF, RT, GR, etc.) 3650' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

At 8:45 p.m. on 11-20-81 Cactus #60 spudded a 12-1/4" hole. Drilled to TD of 401'. Ran 401' of 8-5/8 24#/ft. K-55 casing. Cemented with 250 sack Class C cement with .3% Halad 4 and 10 lbs/sack sand. Cement circulated. WOC 18 hrs. Tested to 1200 PSI. Tested OK. Drilled to TD of 3400'. Ran 5-1/2" 14 lb/ft K-55 casing set at 3400'. Cemented with 800 sacks lite and 200 sacks Class C cement with .3% Halad 4 and 10 lbs/sack sand. WOC 18 hrs. Rig released 9:00 a.m. 11-29-81. Waiting on completion unit.

0+4-NMOCD, H 1-Hou 1-Susp 1-W. Stafford, Hou 1-DMF

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mark Truma TITLE Assist. Admin. Analyst DATE 12-29-81

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: