

SUGGESTED FIELD DATA SHEET (Not Required To File)

Type Test ☐ Initial ☐ Annual ☐ Special				Test Date 7-23-82		Lease No. or Serial No.	
Company				Connection		Allottee	
Field		Reservoir		Location		Unit	
Completion Date		Total Depth		Plug Back TD		Elevation	
7-10-82		13,731		13,732		2,617	
Csg. Size 5 1/2		Wt. d		Set At 13,702		Perforations: From 12,142 To 12,224	
Tbg. Size 2 3/8		Wt. d		Set At 13,030		Perforations: From To	
Type Completion (Describe) Single				Packer Set At 13,051		County or Parish	
Producing Thru 7-23-82				Reservoir Temp. F		Mean Annual Temp. F	
L H Gg % CO2 % N2 % H2S				Baro. Press. - Pa		State	
Prover				Meter, Run		Taps	

DATE	ELAP. TIME	Wellhead Working Pressure			METER OR PROVER				REMARKS
		Tbg. Psig.	Csg. Psig.	Temp. F	Pressure Psig.	Diff.	Temp. F	Orifice	
7-15		3388							SHUT-IN PRESSURE
7-45		5						1.00	LIGHT HEATER
8:00		3130		78°	600	6"	84°	1.00	BEGIN 4-PHASE TEST
9:15		3045		78°	600	6"	84°	1.00	7/16" ORIFICE - 2000 GPD
9:30		2992		75°	600	6"	89°	1.00	
9:45		2973		78°	600	6"	88°	1.00	
10:00		2785		78°	600	12"	82°	1.00	REST. TEST
10:15		2705		78°	605	18"	82°	1.00	2 5/16" ORIFICE
10:30		2651		78°	605	18"	88°	1.00	
10:45		2632		78°	605	12"	87°	1.00	
11:00		2455		78°	605	33"	80°	1.00	RATE TEST
11:15		2372		78°	605	23"	87°	1.00	10/16" ORIFICE
11:30		2351		79°	605	25"	83°	1.00	
11:45		2335		78°	605	25"	85°	1.00	
12:00		2290		78°	605	53"	75°	1.00	STOP TEST
12:15		1974		78°	605	50"	75°		10/16" ORIFICE
12:30		2001		79°	605	50"	72°		