

N. M. OIL CONS. COMMISSION  
P. O. BOX 100  
HOBBS, N. M. 88240  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPL  
(Other instructions on re-  
verse side)

Form approved,  
Budget Bureau No. 42-R1424.  
5. LEASE DESIGNATION AND SERIAL NO.

40406

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

East Smith Ranch Federal Col

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Teas Penn

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 12, T-20-S, R-33-E

12. COUNTY OR PARISH

13. STATE

Lea

New Mexico

14. PERMIT NO.  
Letter Dated 1-8-82

15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3593' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) 5 1/2" csg & test Perfs

REPAIRING WELL


ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) \*

5-5-82 Ran 349 jts. 5 1/2" csg., 20# & 17#, S-95, 8R, LT&C casing and set @ 13,700' in  
7 7/8" hole as follows:  
Float Shoe, 8R 2.00'  
2 jts., 20# 83.81'  
Float Collar, 8R 1.65'  
25 jts., 20# 1043.96'  
319 jts., 17# 12472.77'  
3 jts., 20# (2 in string plus one landing jt.) 122.22'  
TOTAL 13726.41'  
Less Above K.B. 26.41'  
348 Jts. of 5 1/2", set @ 13700'



OIL & GAS  
U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

Cmt w/1100 sx Class "H" 3# KCL/ bbl .4% Halad 22A, .4% CFR-2. Job Completed 11.52p.m.

6-3-82 WOC 30 days. Tagged cement @ 13,243'. Drilled cement to 13,350'.

6-4-82 Drilled out cement to 13,595'. Tested 5 1/2" csg. & BOP to 1500 PSIG.

6-5-82 Ran GR-CCL-CMT Bono Log from 13,587' to 8900'. TOC @ 9000" FS.

6-7-82 Perf'd Morrow Sand interval from 13,352' to 13,364 (13 holes).

18. I hereby certify that the foregoing is true and correct

Continue on next page

SIGNED

TITLE District Production Manager

DATE 7-15-82

(This space for Federal or State Office RECORD)

(OR G. SGD.) DAVID R. GLASS

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

OCT 18 1982

U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

\*See Instructions on Reverse Side