

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name Heller Co. Trust Com A
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> <u>2180</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>24</u> TOWNSHIP <u>20-S</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool, or Wildcat Osudo, West Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3666.8' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 13,400'. Circulated and pre-flush 10 bbl POZ Mix A with additives Spot 50 sx class H with additives. Displaced cement plug 6-17-83. WOC. Tag cement plug at 12,516' and drilled cement from 12,516'-714'. On 6-19-83, ran 5-1/2" 22.54#, N-80 liner. Liner landed at 12,714' and top of liner at 11,529'. Cemented liner with 30 bbls 100% POZ Mix A with additives Preflush and 200 sx class H cement with additives. Plugged down and WOC 18 hrs. RIH with bit and tagged cement at 10,930'. Drilled out cement from 10,930'-11,529'. Tagged top of liner at 11,529'. Pressure tested casing to 1000 PSI for 30 min- Held OK. Rig released 6-21-83. No further report until move in completion unit.

O+4-NMOCD,H 1-HOU, R.E.Ogden,Rm 21.150 1-F.J.Nash, HOU, Rm. 4.206 1-CMH 1-Barnes,
Eimers & Newkumet 1-Byers

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring TITLE Administrative Analyst DATE 6-23-83

ORIGINAL SIGNED BY Charles M. Herring
DISTRICT SUPERVISOR

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

JUN 27 1983