

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Free <input type="checkbox"/>
5. State Oil & Gas Lease No.	
A-1212-1	


SUNDRY NOTICES AND REPORTS ON WELLS <small>DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.</small>		
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Amoco Production Company		8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240		9. Well No. 135
4. Location of Well UNIT LETTER F 2558 FEET FROM THE North LINE AND 1353 FEET FROM THE West LINE, SECTION 4 TOWNSHIP 19-S RANGE 38-E NMPM.		10. Field and Pool, or Wildcat Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.) 3609.2' GL		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations: (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 4302'. On 11-06-83, ran 5-1/2" 15.5# J-55 and set at 4302'. Cemented the first stage with 350 sx class H cement. Opened DV tool and circulated 125 sx of cement. Cemented second stage with 1100 sx class H cement with additives and tail-in 775 sx class H cement. Circulated 215 sx of cement. Rig released 11:30 am, 11-7-83. Drill out and pressure test will be performed by completion unit.

O+5-NMOCD,H 1-HOU, R. E. Ogden, Rm 21.150 1-F. J.Nash, HOU Rm 4.206 1-CMH 1-Texaco  
1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	TITLE Administrative Analyst	DATE 11-9-83
ORIGINAL SIGNED BY JERRY SEXTON DISTRICT I SUPERVISOR		
APPROVED BY	TITLE	DATE NOV 14 1983
CONDITIONS OF APPROVAL, IF ANY:		