

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-75

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
A-1212-1	
7. Unit Agreement Name	
8. Farm or Lease Name	
South Hobbs(GSA) Unit	
9. Well No.	
154	
10. Field and Pool, or Wildcat	
Hobbs GSA	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator	
Amoco Production Company	
3. Address of Operator	
P. O. Box 68, Hobbs, New Mexico 88240	
4. Location of Well	
UNIT LETTER B	1163
FEEET FROM THE North	2600
LINE AND	FEEET FROM
THE East	9
LINE, SECTION	TOWNSHIP 19-S
RANGE	38-E
15. Elevation (Show whether DF, RT, GR, etc.)	
3599.8' GL	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations: (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 4315'. On 10-16-83, ran 5-1/2" 15.5# K-55 casing and set at 4315'. Cemented first stage with 400 sx class H cement. Dropped bomb and opened DV tool. Circulated out 88 sx of cement. Cemented second stage with 600 sx class H neat and tailed-in with 550 sx class H of cement. Circulated out 31 sx of cement. Rig released 9:00 am, 10-17-83. Drill out and pressure test will be performed by completion unit.

O+5-NMOCD, H 1-HOU, R. E. Ogden, Rm 21.150 1-F. J. Nash, HOU Rm 4.206 1-CMH 1-Texaco  
1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring TITLE Administrative Analyst DATE 10-18-83

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR TITLE  DATE OCT 21 1983

CONDITIONS OF APPROVAL, IF ANY: