

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
A-1212-1

SUNDARY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-
2. Name of Operator
AMOCO PRODUCTION COMPANY
3. Address of Operator
P. O. Box 68, Hobbs, NM 88240
4. Location of Well
UNIT LETTER G 2630 FEET FROM THE North LINE AND 1331 FEET FROM
THE East LINE, SECTION 9 TOWNSHIP 19-S RANGE 38-E N.M.P.M.
10. Field and Pool, or Wellcat
Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.)
3594.0' GL
12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING CONS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER <u>status update</u> ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1105.

Moved in service unit 12-5-83. Ran 4-3/4" bit and drilled out cement from 4240'-4294'. Circulated clean and pressure tested casing 1500 psi for 30 min. Held OK. POH and ran logs. Ran seating nipple and tubing. Swabbed 95 BLW. Ran 3-1/8" casing gun and perfered 4162'-75', 4178'-80', 4183'-87' and 4201'-05' with 4 JSPF. Ran packer and tubing to 4200' and spotted 3 bbls 15% NE HCL acid. Pulled up and set packer at 4000'. Acidized with 1500 gal 15% NE HCL acid with 75 gal Penta Fax and additives with RA material. RIH with 2-7/8" tubing and seating nipple. Ran rods and pump. Installed pumping equipment. Tested pump to 500 psi and moved out service unit 12-10-83. Currently, pump testing.

0+5-NMOCD, H 1-R. E. Ogden, HOU Rm. 21.150 1-F. J. Nash, HOU Rm. 4.206 1-CMH 1-Texaco
1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring TITLE Administrative Analyst DATE 12-30-83

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE JAN 4 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
JAN 4 1984
O.C.D.
HOBBS OFFICE