

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator <i>Amoco Production Company</i>	8. Farm or Lease Name <i>South Hobbs (GSA) Unit</i>
3. Address of Operator <i>P.O. Box 68, Hobbs NM 88240</i>	9. Well No. <i>183</i>
4. Location of Well <i>S/BHL</i> UNIT LETTER <i>F/E</i> <i>2540/2609</i> FEET FROM THE <i>North</i> LINE AND <i>1423/1342</i> FEET FROM THE <i>West</i> LINE, SECTION <i>5</i> TOWNSHIP <i>19-S</i> RANGE <i>38-E</i> NMPM.	10. Field and Pool, or Wildcat <i>Hobbs (GSA)</i>
15. Elevation (Show whether DF, RT, GR, etc.) <i>3622.2' GR</i>	12. County <i>Lea</i>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER *Completion Operations* ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISSU 11-6-84 and drilled out to 4323. Tested csg to 1500psi for 30 min, OK. Ran CIBP, set at 4320'. Perforated 4166'-4262' w/45PF using a 3 1/8" gun. RIH and set pkr at 4270', dropped fluid plug and pressure control valve. Acidized 4264-62, 46-42, 39-29, 27-25, 24-22, 19-15, 12-08, 4204-4190, and 4183-66 with 50 gals 15% NE HCl acid/1 ft. interval. Pulled up and set pkr at 4135' and pumped 2400 gals acid. Flushed with 35 bbls water. POH Ran prod equip, seating nipple at 4291'. Tested pump to 500psi, OK. Began pump testing. Pump tested approx 4 days, lost 24 hrs 59 BO, 608 BW, 185 MCF. Turned +5 NMCD, H - J.R. Burnett, Don - F.J. Nash, Don - GCCI-Texaco. 1-Sun 1-Shell 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Harry C. Clark* TITLE *Asst. Admin. Analyst* DATE *11-19-84*

ORIGINAL SENT BY JERRY SEBASTIAN

APPROVED BY *[Signature]* DISTRICT 1 SUPERVISOR

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

NOV 30 1984

well over to production.

RECEIVED

NOV 29 1984

O.C.D.
HOBBS OFFICE