

TXO PRODUCTION COMPANY
JORDAN "B" NO. 2
BOTTOM HOLE PRESSURE 4-POINT TEST AND
BOTTOM HOLE PRESSURE BUILD-UP TEST.
TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
JOHN WEST ENGINEERING CO.

TEST DATE: JULY 8-11, 1985
TEST DEPTH: 11,442 FEET
ELEMENT NO: 34911 (0-6000 psi)

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 11,442 FEET</u>
7-8-85	2:00 P.M.		4698 gauge reached 11,442'
	2:30 P.M.	00 Hrs. 00 Min.	4698 Begin 4-Point Test.
	2:45 P.M.	00 15	4571
	3:00 P.M.	00 30	4526
	3:15 P.M.	00 45	4495
	3:30 P.M.	01 00	4483 End Rate I
	3:45 P.M.	01 15	4381
	4:00 P.M.	01 30	4369
	4:15 P.M.	01 45	4359
	4:30 P.M.	02 00	4350 End Rate II
	4:45 P.M.	02 15	4133
	5:00 P.M.	02 30	4079
	5:15 P.M.	02 45	4045
	5:30 P.M.	03 00	3997 End Rate III
	5:45 P.M.	03 15	3786
	6:00 P.M.	03 30	3681
	6:15 P.M.	03 45	3633
	6:30 P.M.	04 00	3557 End Rate IV
	6:30 P.M.	00 Hrs. 00 Min.	3557 Shut-In, Begin Build-Up
	6:45 P.M.	00 15	3913
	7:00 P.M.	00 30	3982
	7:15 P.M.	00 45	4021
	7:30 P.M.	01 00	4287
	8:00 P.M.	01 30	4462
	8:30 P.M.	02 00	4631
	9:00 P.M.	02 30	4659
	9:30 P.M.	03 00	4671
	10:30 P.M.	04 00	4677
7-8-85	11:30 P.M.	05 00	4677
7-9-85	4:30 A.M.	10 00	4680
	9:30 A.M.	15 00	4683
7-9-85	2:30 P.M.	20 00	4683
7-10-85	12:30 A.M.	30 00	4683
	10:30 A.M.	40 00	4683
7-10-85	8:30 P.M.	50 00	4683
7-11-85	6:30 A.M.	60 00	4683
7-11-85	10:00 A.M.	63 30	4683 Gauge off bottom, end of tes

OLD
HOURS OFFICE

SEP - 6 1985

RECEIVED