

TXO PRODUCTION COMAPNY
 JORDAN "B" NO. 2
 BOTTOM HOLE PRESSURE 4-POINT TEST AND
 BOTTOM HOLE PRESSURE BUILD-UP TEST.
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: JULY 8 to 11, 1985
 TEST DEPTH: 11,442 FEET
 ELEMENT NO: 53217 (0-7100 PSI)
 OPERATOR: R.W.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 11,442 FEET</u>
7-8-85	2:00 P.M.		4691 gauge reached 11,442 Feet
	2:30 P.M.	00 Hrs. 00 Min.	4691 Shut-In, Begin Build-Up
	2:45 P.M.	00 15	4566
	3:00 P.M.	00 30	4520
	3:15 P.M.	00 45	4491
	3:30 P.M.	01 00	4477 End Rate I
	3:45 P.M.	01 15	4376
	4:00 P.M.	01 30	4365
	4:15 P.M.	01 45	4354
	4:30 P.M.	02 00	4344 End Rate II
	4:45 P.M.	02 15	4129
	5:00 P.M.	02 30	4075
	5:15 P.M.	02 45	4039
	5:30 P.M.	03 00	3991 End Rate III
	5:45 P.M.	03 15	3780
	6:00 P.M.	03 30	3676
	6:15 P.M.	03 45	3626
	6:30 P.M.	04 00	3551 End Rate IV
	6:30 P.M.	00 Hrs. 00 Min.	3551 Shut-In, Begin Build-Up
	6:45 P.M.	00 15	3909
	7:00 P.M.	00 30	3976
	7:15 P.M.	00 45	4014
	7:30 P.M.	01 00	4283
	8:00 P.M.	01 30	4455
	8:30 P.M.	02 00	4627
	9:00 P.M.	02 30	4656
	9:30 P.M.	03 00	4666
	10:30 P.M.	04 00	4666
7-8-85	11:30 P.M.	05 00	4666
7-9-85	4:30 A.M.	10 00	4674
	9:30 A.M.	15 00	4677
7-9-85	2:30 P.M.	20 00	4677
7-10-85	12:30 A.M.	30 00	4677
	10:30 A.M.	40 00	4677
7-10-85	8:30 P.M.	50 00	4677
7-11-85	6:30 A.M.	60 00	4677
7-11-85	10:00 A.M.	63 30	4677 Gauge off bottom, end of test

RECEIVED
SEP - 6 1985
C.C.D.
HOURS OFFICE