

State of New Mexico
Energy, Minerals and Natural Resources Department

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

Submit 3 Copies
to Appropriate
District Office

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

WELL API NO.

30-025- 29519

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

A-1646-5

7. Lease Name or Unit Agreement Name

South Hobbs (GSA) Unit

8. Well No.

206

9. Pool name or Wildcat

Hobbs Grayburg - San Andres

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL WELL ☐

GAS WELL ☐

OTHER Water Injector

2. Name of Operator

Amoco Production Company

3. Address of Operator

P. O. Box 3092, Houston, TX 77253

4. Well Location

Unit Letter H : 1640 Feet From The North Line and 280 Feet From The East Line
Section 6 Township 19-S Range 38-E NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3625.6' GR

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
SUBSEQUENT REPORT OF:

11. **NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Squeezed Casing leak

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

OTHER: _____

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RUSU 5/28/91

Pin pointed casing leak at 343'.
Mix 25 sx micro-matrix cmt X spot from 353' - 143' in 5-1/2" OD csg.
Circulate out green cmt.
Mix & pump 25 sx micro-matrix cmt and spot from 353' - 156'. PU run 4.75" OD DSC & work tbg X tag cmt @ 210' & drill out good cmt from 210' - 341' & fell out. Tag good cmt @ 344' and drill out good cmt from 344' - 372' X fell free. Run tbg & tools to 400' and circulate clean.

Pressure tested - OK (Refer to attached chart).

RDSU 6/7/91

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Kim A. Colvin

TYPE OR PRINT NAME

Kim A. Colvin

(This space for State Use)

Orig. Sign
Paul Kaas
Geologist

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE Asst. Admin. Analyst

DATE 6/26/91

TELEPHONE NO. 713/ 596-

PRINTED IN U.S.A.

DAY

12

2

3

4

5

NIGHT

ANALYST'S SIGNATURE

South Hobbs Unit #206

METER NUMBER	
TIME PUT ON	
DATE PUT ON	

TIME TAKEN OFF	
DATE TAKEN OFF	

BR-2221
B 0-1000-8
6-7-91

St. Louis University