

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)		
1. OIL WELL ☐ GAS WELL ☐ OTHER- water injection		7. Unit Agreement Name
2. Name of Operator Amoco Production Company		8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68 Hobbs, NM 88240		9. Well No. 218
4. Location of Well SL/BHL* 987/83 UNIT LETTER A 652/333 FEET FROM THE North/South LINE AND 563/280 FEET FROM THE East LINE, SECTION 4 TOWNSHIP 19-S RANGE 38-E N.M.P.M.		10. Field and Pool, or Wildcat Hobbs (GSA)
15. Elevation (Show whether DF, RT, GR, etc.) 3617.9' GR		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER completion ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

MIRUSU 11-20-86. Install BOP. RIH 4-3/4" bit. Drill out cement from 4094 to 4259. Drill float collar 4259-4261. Drill cement 4261-4339. Run cement bond log 4335 to 3800 from 4328 to surface. RIH 3-1/8" perf gun and perf 4106-4250 4 SPF. RIH w/Howco 5-1/2 PPI packer, standing valve in place. Packer set at 4000. Drop RFC valve. Release packer. Acid perfs 4250-4106 w/2000 gals 15% HCl and flush w/30 bbls water. POH. RIH w/Guiberson 5-1/2 Uni VI, 2-3/8 seating nipple. 2-3/8 plastic coated tubing to 4016. Remove BOP and install tree. Pump test w/75 bbls packer fluid. Set packer. Pressure test to 500#. Ok. RD-MOSU 11-28-86.
Initial Rate: 1810 BWPD at vac

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Steve Brownlee TITLE Admin. Analyst DATE 12-16-86
Orig. Signed by Paul Kautz
APPROVED BY Geologist TITLE _____ DATE DEC 18 1986

CONDITIONS OF APPROVAL, IF ANY:

*Actual RHI

RECEIVED

DEC 17 1986

OCD
HOBBS OFFICE