

TIH W/RETRIEVING HEAD, SN. & 118 JTS. TBG. TAGGED SAND @ 3,837'. PU POWER SWIVEL & INSTALLED STRIPPER HEAD. CIRC. SAND OFF FR. 3,837'-3,855'. CAUGHT & RELEASED RBP. LD SWIVEL & 1 JT. 2-7/8" TBG. TOH W/118 JTS. TBG., SN & RBP. TIH W/BIT, BIT SUB, & 122 JTS. TBG. TAGGED @ 3,955'. TOH W/122 JTS. TBG., BIT SUB, & BIT. SCHLUMBERGER MIRU. PER'D. 5-1/2" CSG. FROM 3,824'-3,831', 3,859'-3,868', & 3,876'-3,903' IN 3 RUNS USING 4" HEGS 2 SPF, 180 DEG. PHASED FOR A TOTAL OF 89 HOLES. SCHLUMBERGER RDMO. TIH W/FTI'S SONIC HAMMER, SN & 122 JTS. TBG. INSTALLED STRIPPER HEAD. KNOX SVCS. MIRU. PREWASHED OH FR. 3,945'-3,955' & 5-1/2" PERFS. FROM 3,824'-3,955' & 5-1/2" PERFS. FR. 3,824'-3,934' W/150 BBLs. FW @ AVG. OF 5.0 BPM @ 1,400# TBG. PRESS. SPOTTED ACID TO TOOL & BROKE CIRC. W/170 BBLs. PUMPED. CLOSED CSG. VALVE TO TANK & MONITORED CSG. PRESS. ACIDIZED PERFS. & O.H. W/4,000 GALS. 15% NEFE DI HCL ACID W/1.5% KS-SOL MICELLAR SOLVENT MIXED IN 2 STAGES. FLUSHED W/22 BBLs. FW. DROPPED BALL & OPENED SLEEVE IN TOOL @ 1,960# TBG. PRESS. KNOX SVCS. RDMO. TOH W/4 JTS. TBG. SN @ 3,825' AND ACIDIZING TOOL @ 3,830'. RU SWAB EQUIP. SWABBED WELL. RD SWAB EQUIP. JARREL SVCS. MIRU. RAN PRESS. BOMB TO 3,815'. SBHP CALC. TO BE 240#. EXTRAPOLATED SBHP OF 297# @ DATUM 3,686'. JARREL SVCS. RDMO. TOH W/118 JTS. 2-7/8" TBG., SN, & ACIDIZING TOOL. CHG'D. BOP RAMS FR. 2-7/8" TO 2-3/8". UNLOADED & RACKED 123 JTS. 2-3/8" POLYETHYLENE LINED INJ. TBG. TIH W/5-1/2" X 2-3/8" ARROWSET 1-XS PKR. W/1.50" "F" PROFILE NIPPLE, 4.5" X 2-3/8" X 1.50" "T-2" ON-OFF SKIRT, P.U. OFF RACK W/121 JTS. 2-3/8" POLYETHYLENE LINED (BANDERA) TBG. & BREECH-LOC MANDRAL. SET & GOT OFF PKR. @ 3,788'. DISPLACED & CIRC. WELLBORE W/110 BBLs. FW & T-2264 CORROSION INHIBITOR MIXED. LATCHED ONTO PKR. & LANDED TBG. IN BREECH-LOC HANGER W/10,000# TENSION. PRESS. TBG. TO 1,100# & BLEW PUMP OUT PLUG TBG. ON VACUUM. NO BOP. PRESS. TST'D. CSG. TO 590# & CHARTED 30 MIN. TST. PRESS. INC. 10# DUE TO WATER TEMP. WARMING. NOTE: NMOC NOTIFIED BUT NO WITNESS ON LOCATION FOR TST. NU INJ. WELLHEAD TREE. PRESS. TST. TREE TO 3,000#. PRIDE WELL SVC. & STAR TOOL RD EQUIP. & CLEANED LOCATION. WELL CLOSED IN WAITING ON INJECTION LINE INSTALLATION.

NOTE: C-103 TO FOLLOW UPON FIRST INJECTION OF WATER INTO GROUND.