

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
Name of Operator
AMOCO PRODUCTION COMPANY
Address of Operator
P. O. Box 68, Hobbs, NM 88240
Location of well
SL/BHL F/C 1425/550 North 1480/1400
UNIT LETTER FEET FROM THE LINE AND FEET FROM
THE West LINE, SECTION 4 TOWNSHIP 19-S RANGE 38-E NMPM.

7. Unit Agreement Name
8. Farm or Lease Name
South Hobbs (GSA) Unit
9. Well No.
220
10. Field and Pool, or Wildcat
Hobbs GSA

15. Elevation (Show whether DF, RT, GR, etc.)
3616.2 GL

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

ENFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
ULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER Set Production casing <input checked="" type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drill 9-7/8" hole from 1449' to 4479' measured depth. Directionally drill hole from 1708' to 4300' TVD. TD 9-7/8" hole 6-4-87. Circ and POH. Run DLL-MSFL with gamma ray and caliper. Run CNL-FDC with gamma ray and caliper. Loggers TD 4479. Run 7" casing set at 4479 and DV tool set at 3913. Cement first stage with 250 sacks Micro Bond cement and additives. Plug down at 8:00 am 6-6-87. Unable to open DV tool. RDRT and release rig on 6-6-87. Prepare to MISU to finish cement on 7" casing and complete well.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

BY O. M. Mitchell TITLE Sr. Admin. Analyst DATE 6-8-87

ORIGINAL SIGNED BY JERRY SEXTON
APPROVED BY DISTRICT I SUPERVISOR TITLE _____ DATE JUN 10 1987
NOTATIONS OF APPROVAL, IF ANY: