

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☐ Fee ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Horizon Oil & Gas Co.	8. Farm or Lease Name Anderson
3. Address of Operator P.O. Box 7 Spearman, Texas 79081	9. Well No. # 1
4. Location of Well UNIT LETTER <u>0</u> 1980 FEET FROM THE <u>East</u> LINE AND <u>330</u> FEET FROM THE <u>South</u> LINE, SECTION <u>8</u> TOWNSHIP <u>20S</u> RANGE <u>37E</u> NMPM.	10. Field and Pool, or Widcat Monument
15. Elevation (Show whether DF, RT, GR, etc.) GR 3538'	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- A. Spudded well at 9:30 P.M., 6-30-87.
- B. Ran 13 3/8", 48# Surface Casing, set at 250'. Cemented with 260 sx. of class "C" containing 2% CaCl. Cement circulated to surface. Plug down at 9 A.M., 7-1-87. Waited on cement 20 hours. Tested Casing on 7-2-87, to 600#. Held okay.
- C. Ran 8 5/8", 24# Protection Casing. Set at 1215'. Cemented with 270 sx. Halliburton Lite cement and 200 sx. class "C" containing 2% CaCl. Cement circulated to surface. Plug down at 2:15 P.M., 7-3-87. Waited on cement 20 hours. Tested Casing on 7-4-87 to 1,000#. Held okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Curtis F. Covington TITLE Engineer

DATE 6-7-87

Curtis F. Covington  
ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT 1 SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

DATE **JUL 9 1987**

RECEIVED  
JUL 8 1987  
OCD  
HOBBS OFFICE

ALL INFORMATION CONTAINED  
HEREIN IS UNCLASSIFIED

100-100000