

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-025- 31430

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

South Hobbs (GSA) Unit

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

Amoco Production Company

8. Well No.

237

3. Address of Operator

P. O. Box 3092, Houston, TX 77253

9. Pool name or Wildcat

Hobbs Grayburg - San Andres

4. Well Location

Unit Letter 0 : 1300 Feet From The South Line and 1910 Feet From The East Line

Section 4 Township 19-S Range 38-E NMMPM Lea County

10. Elevation (Show whether DP, RKB, RT, GR, etc.)

3610.2' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Perf & Acidize ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Rig up 12/3/91.

Tagged cmt at 4172' & drilled cmt float collars & cmt from 4172'-4298'. Circulated clean & displaced hole w/10 lbs brine water. Pressure tested csg to 995 PSI for 30 min - test OK.

Perforated intervals 4124'-34'; 4145'-58'; 4162'-4200'; 4224'-60' w/4 shots/ft.

Ran 7" Howco PPI pkr at 2' spacing & 2-7/8" tbg. Acidized new perfs w/8500 gals

20% NE HCL (150 gal/setting). Flushed w/100 bbls water. POH w/2-7/8" tbg & 7" pkr.

Ran 2-7/8" production tbg & installed pumping equipment.

Pressure tested tbg to 500 PSI - OK.

Rig released 12/6/91

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kim A. Colvin

TITLE Asst. Admin. Analyst

DATE 12/11/91
713/

TYPE OR PRINT NAME Kim. A. Colvin

TELEPHONE NO. 596-7686

(This space for State Use)

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY: