

NMGSAU #1419 - CONTINUED - PAGE 2

FOR A TOTAL OF 122 JTS. SET THE SN @ 3,934' & TAC @ 3,709' W/22,000# TENSION. RMV'D. THE BOP & INSTALLED THE WELLHEAD. RAN A 25-125 RHBC 12-4-S-3 PUMP #a-1204 ON 6 1-1/2" WEIGHT BARS, 93-3/4" RODS & 66-7/8" RODS. STAR TOOL LOADED THE TUBING W/25 BBLs. FW AND CHK'D. THE PUMP ACTION. RDMO & CLEANED LOCATION. RETURNED WELL TO PRODUCTION.