

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N. M. DIST. OFFICE, CARLSBAD, NM 88501
P. O. BOX 1004
400 B. MENZIES BLVD. SUITE 200

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Devon Energy Corporation (Nevada)

3. Address and Telephone No.

20 North Broadway, Suite 1500, OKC, OK 73102-8260 (405) 235-3611

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

2250' FSL & 2014' FWL, Section 11-20S-33E

Unit K

5. Lease Designation and Serial No.
NM 13280

6. If Indian, Allottee or Tribe Name
NA

7. If Unit or CA, Agreement Designation
NA

8. Well Name and No.
Smith Ranch "11" Fed #2

9. API Well No.
30-025-31683

10. Field and Pool, or Exploratory Area
Teas Bone Springs

11. County or Parish, State
Lea County, NM

12. CHECK APPROPRIATE BOX(es) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Lease
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other intermediate casing

☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion or Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and well position to this point.)

Drilled 12 1/4" hole to 5077'.

08-18-93 Ran 8 5/8" csg as follows.
23 jts 8 5/8" 32# S80 8rd (1035')
97 jts 8 5/8" 32# J55 8rd (4030')
ECP & DV tool (12')

Float shoe at 5077', float collar at 4983.6', ECP at 3649', DV tool at 3605'.

08-18-93 Cemented 8 5/8" csg as follows.

1st stage: 510 sx Class C 65/35/6 (w/15#/sx salt, 1/4#/sx Celloflakes); mixed at 13.1 ppg= 1.91 yield. Tailed w/200 sx Class C (w/1/4#/sx Celloflakes, 2% CaCl₂); mixed at 14.8 ppg= 1.32 yield. Circ'd 130 sx cement to pit.

2nd stage: 1700 sx Class C 65/35/6 (w/15#/sx salt, 1/4#/sx Celloflakes); mixed at 13.1 ppg= 1.91 yield. Tailed w/200 sx Class C (w/1/4#/sx Celloflakes, 2% CaCl₂); mixed at 14.8 ppg= 1.32 yield. Circ'd 293 sx cement to pit.

Job complete at 2400 hrs 08-18-93.

ACCEPTED FOR RECORD

Aug 13 1993
CARLSBAD, NEW MEXICO

CARLSBAD AREA

AUG 27 11 26 AM '93

RECEIVED

14. I hereby certify that the foregoing is true and correct

Signed E.L. Buttross, Jr.

Title

E.L. Buttross, Jr.
District Engineer

Date

08/24/93

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any:

RECEIVED

SEP 17 1993

OCD HUBBS
OFFICE