

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

CONTACT REPLY TO
OFFICE FOR NUMBER
OF COPIES REQUIRED
(Other instructions on re-
verse side)

NM Roswell District
Modified Form No.
NMO-3160-4

5. LEASE DESIGNATION AND SERIAL NO.
NM-57280

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Federal "9"

9. WELL NO.
2

10. FIELD AND POOL, OR WILDCAT
West Teas (Y-SR)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Section 9, T-20-S, R-33-E

12. COUNTY OR PARISH
Lea

13. STATE
NM

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR
Stevens & Tull, Inc.

3a. Area Code & Phone No.
915-699-1410

3. ADDRESS OF OPERATOR
P.O. Box 11005, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface 990' FNL & 2110' FWL
Unit B

14. PERMIT NO.
---30-025-31718

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3550' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANE ☐
(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) Production Casing ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10/13/92 - TD well at 3340'

10/14/91 - Run 80 joints - 5 1/2", 17#, J-55 casing and set at 3311'. Cement with 290sz Pacesetter lite "C" + 5% salt + 1/4#/sx cello-seal and 285sx 50/50 Poz "C" + 5% salt + 5/10% CF-2. Circulated 8sx good cement.

10/14/92 - Rig down move off drilling rig. Wait 72 hours to start completion.

18. I hereby certify that the foregoing is true and correct

SIGNED Michael J. McManis
(This space for Federal or State office use)

TITLE Engineer

DATE 10/15/92

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

*See Instructions on Reverse Side