

2-24-98: TIH W/SN, 2 7/8" TBG & TAC. MA SET @ 7394'. SN @ 7366'. TAC @ 6951'. NDBOP & NUWH.

2-25-98: TIH W/GAS ANCHOR, STROKE THRU PUMP, SNKR EARS.

2-26-98: TIH W/RODS, LINER. LOAD & TEST SPACE OUT 1". GAS GOING TO BTRY, FLUID TO FRAC TANKS.

2-27-98: RESPACE PUMP. RIG DOWN. PUMPING & TESTING.

3-16-98: TBG & CSG SI W/400 PSI PRESSURE. PULL RDS & PMP. PULL 2 7/8" TBG.

3-17-98: KILL CSG W/50 BBLS 2% KCL FW. RAN PKR, SN, & 2 7/8" TBG. PRESS TEST CSG FR 7306-7682'. RESET PKR @ 6940'. LOAD ANNULAS W/80 BBLS 9.2# BRINE. PRESS ANNULAS TO 500 PSI-OK.

3-18-98: ACID FRAC 7028-7244' W/1000 GALS 20% NEFE.

3-19-98: FLOWED ACID GAS & 44 BBLS LW.

3-20-98: RECVD GAS ONLY. REL PKR. KILL WELL W/60 BBLS 2% KCL FW. REM BOP. MA @ 7410'. SN @ 7383'. TA @ 6966'.

3-21-98: RAN GAS ANCHOR ON PUMP. LOAD TBG W/15 BBLS 2% KCL FW. SPACE PUMP @ 5 1/2". RIG DOWN. ON PRODUCTION @ 12:30 PM.

4-06-98: ON 24 HR OPT. PUMPED 13 BO, 1 BW, & 88 MCF/.

FINAL REPORT