

8/16/93

Anasazi "16" State Com #1
Teas, West (Morrow)
Lea Co., NM
Well Chronological

Page 1

Date	Activity
5/28/93	Spud. 26" hole.
5/29/93	Set 20", 94#, K-55, BT&C @ 497'. Cmt w/ 600 sx C + 4% gel + 2% CaCl2 followed by 300 sx C + 2% CaCl2. Cmt circulated to surface.
6/03/93	Set 13-3/8", 68#, K-55, BT&C @ 2964'. 17-1/2" hole. Cmt w/ 1850 sx C lite + 15#/sx salt + 1/4#/sx celloflake followed by 250 sx C + 2% CaCl2. Cmt circ to surface.
6/07/93	Set 8-5/8", 32#, K-55, LT&C @ 5299'. 12-1/4" hole. Cmt w/ 700 sx C lite + 8% gel followed by 150 sx C lite + 6% gel followed by 300 sx C.
7/05/93	TD 13860', 7-7/8" hole.
7/08/93	Set 5-1/2", 17#, N-80 & S-95, LT&C @ 13858'. PBTD 13770'. DV 11750'. Cmt 1st stage w/ 450 sx H + 3% KCL + 0.8% FL-25 + 0.2% FP-8 + 1% BA-58 + 0.3% R-3. Cmt 2nd stage w/ 750 sx H + same additives as 1st stage.
7/13/93	Drill out DV tool.
7/14/93	Ran GR-CL-CBL w/ TOC @ 8300'.
7/16/93	Set Otis Perma-lach pkr @ 13308' w/ 2-7/8", 6.5#, N-80, EUE 8rd tbg.
7/17/93	Perf 13400'-404' (16 holes), 13408'-412' (16 holes), & 13414'-22' (32 holes) w/ pivot gun. Swabbed to 10000' w/ slight gas show.
7/20/93	Swabbing 300' per hour from 13300'.
7/21/93	Acidize 13400' - 13422' w/ 5000 gals 50% foamed CO2 7-1/2% NeFe (10% methanol). Treated @ 0.6 BPM @ 6200 psi.
7/22/93	Swabbed 300' fluid per hour from 13300'.
7/27/93	Swab 300'/hour fluid from 13,300'. Release packer, run through perfs & POOH.
7/28/93	Perf 13204'-13210' (13 holes), 13294'-13302' (17 holes), 13350'-13354' (9 holes), 13442'-13450' (17 holes) & 13474'-13482' (17 holes), 73 holes total. Perfed w/ 4" casing gun underbalanced. Set Otis Versa-trieve pkr @ 13095' w/ blanking plug in place.
7/29/93	RIH w/ 2-7/8" tbg landing in pkr. Swab FL to 8000'. Pull blanking plug w/ weak blow on tbg.