

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Benito Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-025-32105

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

LG 2750

7. Lease Name or Unit Agreement Name

Mobil Lea St.

8. Well No.

3

9. Pool name or Wildcat

Lea Delaware, Northeast

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE 'APPLICATION FOR PERMIT'
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER ☐

2. Name of Operator

ARMSTRONG ENERGY CORPORATION

3. Address of Operator

P.O. Box 1973, Roswell, New Mexico 88202-1973

4. Well Location

Unit Letter M : 990 Feet From The South Line and 870 Feet From The West Line

Section 2 Township 20 Range 34 NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3662.2 GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

08-21-93 Well TD at depth of 6300'.

08-23-93 Ran 6300' of 5½" 15.50# new API J55 casing. DV tool located at 5126'.
1st stage - 414 sx class "H" cement - circulated 75 sx return to pit.
2nd stage - 1400 sx Halliburton "Lite" followed by 200 sx Class "H" -
circulated 67 sx to pit. Tested DV tool at 2500#. Did not hold.
Shut in pressure on casing. Job complete 10:30 a.m. Set slips on
5½" casing. Remove B.O.P. Release rig 4:00 p.m.

08-26-93 Drilled out DV tool, cleaned to T.D. Squeezed DV tool with 100 sx
to Class "H" cement. Drilled out cement. Tested DV tool at 2500#.

08-28-93 Held OK.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Thomas K. Scroggin

TITLE

Operations Supervisor

DATE 08-30-93

TYPE OR PRINT NAME

Thomas K. Scroggin

TELEPHONE NO. 623-8726

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY

TITLE

DATE SEP 02 1993

CONDITIONS OF APPROVAL IF ANY

RECEIVED

SEP 01 1993

U.S. DEPARTMENT OF
ENERGY