

3750', 1ST S.R. REC'D. EST. 150' FLUID W/GAS, UNABLE TO SWB. MORE FLUID, PULLED 2 3/8" TBG. (5 JTS.) ABOVE PERFS TO 3572', SI CSG. & TBG. & SDFN @ 5:30 P.M., RON N. TO CHECK PSRS. TOMORROW, SI. & CLEAN SAND FROM 5 1/2" CSG., TEST & SET TO PRODUCTION W/PU., ELECTRIFY & CON'T. TESTING.

- 9/12/93 S.I.T.P.-110 PSI, SICP-130 PSI; OPENED WELL, BLEW DOWN AM & PM W/STEADY GAS FLOW, W.I. FOR NITE.
- 9/13/93 SITP-110 PSI, SICP-130PSI, BLED WELL DOWN, FLARING 6' TO 8'; LOWERED 2 3/8" TBG. & TAG FILL SAND @ 3668' (273' FILL-132' ABOVE LOWEST PERF); RIG AIR DRLG. EQUIP. (TRI-CONE BIT SERVICE- STEVE MATHEWS), CLEAN OUT FRAC SAND FROM 5 1/2" CSG. W/ 3-800PSI. TO PBTD. 3941', PULL TBG. TO 3661' & COMM. FLARING GAS FROM TBG. & CSG. (3" LIVE FROM CSG., 2" FROM TBG. W/MOST FROM CSG.), 15-20' FLARE DECREASING TO 10' THRU NITE, GARY STAYED NITE. (SOME QUESTION TO FLOW WITH OR WITHOUT P.U.)
- 9/14/93 WELL FLOWED THRU NITE, SHOWING A SLIGHT DECREASE IN FLOW; R.I.H. W/2 3/8" TBG. & TAG PBTD @ 3941' (NO SAND FILL), RIG SWB. & MADE 1 RUN, RECVG. EST. 25' OF WATER W/OIL (TBG. ± 29' OFF BTM OR PBTD); P.O.H. W/2 3/8" TBG. (WITHOUT KILLING, USING STRIPPER RUBBER & WITH CSG. OPEN TO PIT THRU 3" LINE, NO FLARE); R.I.H. FOR PRODUCTION W/ 2 3/8" TBG., M.A. - 3855', 3' PERF SUB-3820', S.N.-3819' & 123 JTS. 2 3/8" TBG. (TOTAL JTS. IN HOLE 124), FLANGE WELL HEAD FOR PUMPING; RIG & RUN 1 1/2" X 2" X 12' RWBC PUMP, 2'-3/4" SUB, 151-3/4" RODS, 2-6' 3/4" SUBS, 1-2' 3/4" SUB, 1 1/2"X16' POLISH ROD & 8' P.R. LINER; SET & SPACED PUMP, PULLED 6" & CLAMPED OFF, RIG DOWN PERMIAN W.S.U. & RELEASED @ 3:00 P.M.; FLARED GAS, DECREASED FLOW BUT STEADILY INCR. TO 8-10' FLARE @ 9:00 P.M., GARY FLOWED THRU NITE; PREP TO SET EMSCO D-57 P.U. (42" STROKE, ELECTRIFY, DETERMINE GAS PURCHASER & PUT TO PRODUCTION.
- 9/15/93 FLOWED WELL THRU NITE, THIS A.M. 5 TO 8' FLARE; WILL CONTINUE FLOWING WELL FOR CLEAN UP; TRIPLE "S" ELECTRIFYING WELL, CARL'S SETTING EMSCO P. UNIT, RON N. WORKING ON GAS CONTRACTS, TEXACO, WARREN & ENRON (ENRON CONTRUCTION TO LOCATION BY MISUNDERSTANDING), GARY H. FENCING PITS ON #3 & #4 WELLS.
- 9/16/93 FLOWED THRU NITE, DECREASED TO ± 5' FLARE (WELL PSRS. UP WHEN SHUT-IN, SML. GAS VOLUME IT APPEARS); MARK TOOK SERIES OF S.I. PRESSURES, SHUT-IN WELL FOR STABILIZATION.
- 9/17/93 S.I.C.P. - 122 PSI., SLT. BLOW ON TBG. (CK. VALUE LEAKING 3), 17 HR. S.I.; LARRY HUDDLESTON W/TEXACO GAS PURCHASING MET WITH RON, MARK, & I, WELL S.I. FOR STABILIZATION.
- 9/18/93 S.I.T.P. - 122 PSI, STARTED P.U. TO CHECK PUMP ACTION,