

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30 025 32624
5. Indicate Type of Lease	STATE ☒ FEE ☐
6. State Oil / Gas Lease No.	
7. Lease Name or Unit Agreement Name	WILLIAM WEIR
8. Well No.	6
9. Pool Name or Wildcat	MONUMENT ABO
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3687'

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMI
(FORM C-101) FOR SUCH PROPOSALS.

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
TEXACO EXPLORATION & PRODUCTION INC.

3. Address of Operator
205 E. Bender, HOBBS, NM 88240

4. Well Location
Unit Letter N : 425 Feet From The SOUTH Line and 1830 Feet From The WEST Line
Section 23 Township 19-S Range 36-E NMPM LEA COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3687'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TEXACO INTENDS TO PLUG BACK THE UPPER LATERAL OF THE SUBJECT WELL TO SHUT OFF 200+ BWPD, STOP CORROSION FAILURES & REGAIN MORE THAN 150 MCFPD. THE INTENDED PROCEDURE IS AS FOLLOWS:

- 1) MIRU PULLING UNIT. NU BOP
- 2) PU RBP ON WS & SET BETWEEN WINDOWS @ 7295'.
- 3) DUMP 30' OF SAND ON RBP.
- 4) PU CMT RETAINER. TIH & SET ABOVE UPPER WINDOW @ 7200
- 5) STING INTO RETAINER & SQUEEZE UPPER LATERAL W/200 SX CL H NEAT CMT. REV OUT TBG.
- 6) RU REVERSE UNIT. PU BIT & DRILL OUT CMT RETAINER. DRILL OUT CMT PAST WINDOW TO 7240
- 7) PRESSURE TEST PLUG/WINDOW TO 500 PSI. IF PLUG HOLDS, CLEAN OUT REMAINING CMT & 30' OF SAND ON TOP OF RBP.
- 8) TIH & RETRIEVE RBP.
- 9) RUN PRODUCTION EQPT & RETURN TO PRODUCTION.

UPPER WINDOW: 7228-7234

LOWER WINDOW: 7307-7314

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. Denise Leake TITLE Engineering Assistant

DATE 2/1/01

TYPE OR PRINT NAME J. Denise Leake

Telephone No. 397-0405

(This space for State Use)

APPROVED

CONDITIONS OF APPROVAL IF ANY: _____ TITLE _____

DATE _____

DISTRICT I SUPERVISOR

WILLIAM WEIR #6

425' FSL, 1830' FWL
SEC 23, TWN 19 S, RANGE 36 E
LEA COUNTY, NEW MEXICO
COST CENTER : 40249300

UPDATED 1/24/01

CURRENT

ELEVATION : 3687 GL
COMPLETION DATE : 7/97

**** Abo 7/97
COMP INTRVL: 7419 - 7540'
TRT: A/16K 20% NEFE HCL
67K 40# XLINK, 19K# 20/40 Sand

