

ME-TEX OIL & GAS, INC.
R.R. BELL "H" WELL #3

LOCATION: 990' FNL & 330' FEL, SEC. 23, T19S-R36E, LEA COUNTY,
N.M.

ELEVATION: GR 3705', DF-3709', KB 3710' (MEASUREMENTS FROM K.B.)

11/5/95 (1) TD 462' R.B., W.O.C. (60'/HR.), MUD; WT. 8.8#/GAL-VIS 28 SECS.-PH8, PROG. 453' 3/4° @ 462', BIT #1 12 1/4" VAREL TXC 1329, MADE 453'/7 1/2 HRS., PUMP 500# 90 RPM-ALL WT.; 5 3/4' M. & R.R.-7 1/2' DRLG (SPUD 3:45 PM. 11/5/95)-1 1/2' CIRC & MUD SWEEP--1/4' DEV.-2 1/4' T.O.H.- 2 1/4' RIG & RN. 8 5/8" SURFACE CSG.- 1/2' PULL OUT & LAY DOWN 2 JTS. 8 5/8", 1 1/2' T.I.H. W/8 5/8" CSG.-3/4' RIG DOWELL & CMTG.- 1 3/4' W.O.C.; MIX: 5 GALS. POLLY PLUS-2 SXS. PAPER, HAUL 13 LOADS F.W. & 12 L X BRINE; 8 5/8" SURFACE CASING; 11 JTS. USED 28#/' L.P. 8 5/8" CSG., TOTAL FOOTAGE 449' SET @ 451', CMTED. W/350 SXS. CLASS "C" CMT. & 2% CACL₂, CIRC. TO SURFACE 115 SXS., P.D. 5:15 A.M. 11/6/95; WILL S.D. FOR BRAKE ASSEMBLY REPAIR.

11/6/95 (2) DRLG. 960' R.B. & ANHY (80'/HR.), MUD 10#/GAL.-VIS. 28 SECS.-PH10, PROG. 498', 1 1/4° @ 889', BIT #2 7 7/8" WALKER-MAC. 53 CHF (3/13S)-MADE 498'/5 3/4', PUMP 800#-65 RPM-30-40M# WT.; 2 1/4' W.O.C.-2 3/4' NIPPLE UP-10' RIG REPAIR (BRAKES) 1' TESTG. 8 5/8" CSG. & BOP TO 1,000# OK - 1' TIH- 1' DRLG. CMT. (TOP @ 375')- 5 3/4' DRLG. - 1/4' DEV.; MIX 3 SXS. PAPER-HAUL 11 LOADS X BRINE & 3 FRESH WATER.

11/7/95 (3) DRLG. 2,195' SALT & ANHY. (80'/HR.), MUD; 10#/GAL-VIS. 28 SECS.-PH10, PROG.-1,235', 1 1/4° @ 1,359', 1/2° @ 1,730', BIT #2 MADE 1,733'/28 1/4 HRS., PUMP 800#-55 RPM-45M# WT.; DRLG 22 1/2'- S.R. 1/4'-R.R. 1/4'-DEV.1'; MIX: 10 PAPER-HAUL 4 L X BRINE.

11/8/95 (4) DRLG. 2,917' DOLO. (24'/HR.), MUD; 10#/GAL WT.-VIS. 28 SECS.-PH9, PROG. 722', 3/4° @ 2,190'-1 1/4° @ 2,690', BIT #2 MADE 2,455' IN 50 3/4 HRS., PUMP 90# 60 RPM- 45M# WT.; 23 1/4 HRS. DRLG.-3/4' DEV., HAUL 10 L. BRINE WATER & 1 L. FRESH WATER.

11/9/95 (5) DRLG. 3,420' DOLO. (23'/HR.), MUD;, 10#/GAL WT.-VIS 28 SECS.-PH8.5, PROG.-503', 3/4° @ 3,185', BIT #2 MADE 2,958'/74 HRS., PUMP 900#-55 RPM-45M# WT., 23 1/4 HRS. DRLG.-1/4' S.R. 1/2' DEV., HAUL 2 LBW & MIX 1 SX. LIME.

11/10/95 (6) DRLG. 3,878' DOLO, (20'/HR.), MUD; 10#/GAL. WT.- VIS 28 SECS.-PH9.5, PROG. 458', 3/4° @ 3,683' BIT #2 MADE 3,416' IN 98 HRS., PUMP 900#-55 RPM-45M# WT.; 23 1/4' DRLG.-1/4' S.R. - 1/2' DEV., MIX: 6 LIME, TRANSFER 150 BBLs. BRINE FROM BACK PIT, HAUL 3 LBW EST. TOP PENROSE 3652' (+58), 48' HIGH TO #2 R.R. BELL.

11/11/95 (7) T.D. 4,010 DOLO. CIRC. FOR 5 1/2" CSG. (15'/HR.)

