

Schlumberger perf. Abo Zone 5-1/2" csg. using Hyper Jet III w/2 SPF fr. 7245' - 7257'. TIH w/5-1/2" x 2-7/8" PPI pkr. on 2-7/8" tbg. Knox Svc. acidized Abo Zone csg. perfs. fr. 7245' - 7257' w/2400 gal. 15% HCL acid. Swabbed & flowed well. 3-20-96: TOH w/pkr. TIH w/bailer & cleaned out sand fr. 7381' to top of RBP at 7405'. TIH w/retrieving tool, latched onto RBP & TOH. TIH w/CIBP & set at 7405'. TIH w/Baker loc-set pkr. set at 7144'. Removed BOP & installed wellhead. Circ. csg. & tbg. w/pkr. fluid. Swabbed, flowed & well died. 3-27-96: Removed wellhead, installed BOP & TOH w/pkr. TIH & set CIBP at 7300'. Schlumberger perf. Abo Zone 5-1/2" csg. using 4" csg. gun w/2 SPF fr. 7183' - 7212' & fr. 7236' - 7245'. TIH w/pkr. set at 7257'. Knox Svc. acidized Abo Zone perfs. w/5500 gal. 15% HCL acid. Released & set pkr. at 7111'. Swabbed & flowed well. TOH w/pkr. & TIH w/5-1/2" Baker Md. R DG pkr. on 2-7/8" tbg. Set pkr. at 7110' w/SN at 7115'. Swabbed & flowed well. Well died. 4-9-96: Knox Svc. acidized Abo Zone 5-1/2" csg. perfs. fr. 7183' - 7257' w/6000 gal. 15% NEFE DI HCL acid. Swabbed well & closed in. 4-22-96: MIRU Pride Well Svc. Removed wellhead, install BOP & TOH w/tbg. & pkr. TIH w/5-1/2" x 2-7/8" Baker TAC on 2-7/8" tbg. & set TAC at 7130' w/tbg. at 7262'. Removed BOP & installed wellhead. TIH w/20-150-RHBC-30-6-4-0 pump on rods. RDPU & cleaned location. Set pumping unit & motor. Installed electrical service & began pumping well on 4-27-96.

Test of 4-28-96: Produced 121 b.o., 258 b.w., & 106 MCFGPD in 24 hours.

