

Reed A-3 Federal #16 - CONTINUED

Removed BOP, installed wellhead & set tbg. at 7230' & TAC at 7103' w/18,000# tension. TTH w/pump on rods. RDPU, cleaned location & resumed producing well to frac tanks on 8-31-96.

Test of 9-6-96: Pumped 46 b.o., 10 b.w., & 30 MCFGPD in 24 hours.