

Form 3160-5
(June 1990)

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N. M. OIL & GAS COMMISSION
P. O. BOX 1980
HOBBS, NEW MEXICO 88240

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT - " for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

Santa Fe Energy Resources, Inc.

3. Address and Telephone No.

550 W. Texas, Suite 1330, Midland, TX 79701 915/687-3551

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

(E), 1980' FNL & 660' FWL, Sec. 30, T-20S, R-34E

5. Lease Designation and Serial No.

NM-87274

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Topaz "30" Fed
Com #1

9. API Well No.

30-025-33375

10. Field and Pool, or exploratory Area

West Lynch (Morrow)

11. County or Parish, State

Lea NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Built pad & set cond.
☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3/26/96: Move dist equipment to caliche pit. Rip caliche & haul to access road.
3/27/96: Haul caliche on access road.
3/28/96: Haul caliche on access road and strip top soil for drilling pad.
3/29/96: Level pad for caliche and install cellar 8'x8'.
3/30/96: Haul caliche for pad.
3/31/96: Haul caliche for pad and drilled 40' of 36" hole for 30" conductor.
4/01/96: Ran 1 jt of 30" conductor & set at 40'. Cmt'd w/ 5 yds. WOC, bld drlg pad.
4/02/96: Haul caliche & building pad.
4/03/96: Building pad and finish pits.
4/04/96: Finish pad & road. Drilled rat and mouse holes.
4/05/96: Line pits.
4/06/96: Haul water to pits.
4/07/96: Haul water to pits.
4/08/96: Haul water to pits.
4/09/96: Haul water to pits.
4/10/96: MI rotary rig and RU. Spud 26" hole at 8:00 p.m. CDST. Dlg ahead.

HOBBS INSPECTION OFFICE
ACCEPTED FOR RECORD

DATE 4-22-96

SIGNATURE *VJB*

14. I hereby certify that the foregoing is true and correct.

Signed

Terry McCullough

Title Terry McCullough

Date 4/19/96

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any: