

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-025-33513

5. Indicate Type of Lease

STATE ☒

FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL

WELL ☒

GAS

WELL ☐

OTHER ☐

2. Name of Operator

David H. Arrington Oil & Gas, Inc.

3. Address of Operator

P.O. Box 2071 Midland, Texas 79702

4. Well Location

Unit Letter E : 2310 Feet From The North Line and 330 Feet From The West Line

Section 26

Township 19-S

Range 36-E

NMPM

Lea

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3711 GL, 3725 KB

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/20/96 Spudded Well. Drilled 17 1/2" hole to 375'. Set 13 3/8", 48#, H-40, casing @ 375' and cemented, to surface with 350 sx class C. Circulated 70 sx to surface. WOC 12 hrs. and tested csg and BOP to 500 psi OK.  
7/25/96 Drilled 11" hole to 3021'. Set 8 5/8", 24# and 32# J-55, Casing @ 3021' and cemented to surface with 725 sx Halliburton light "C" followed by 150 sx class "C". Circulated 152 sx to surface. WOC 12 hrs. and tested csg. and BOP to 1,000 psi OK.  
8/7/96 Drilled 7 7/8" hole to 8100'. Set 5 1/2", 15.5# and 17#, J-55, scg. @ 8100'. Cemented with 550 sx Halliburton light "H" followed by 460 sx class "H". Top of cement 3014' CBL. Tested csg. to 2500 psi OK. Released rig 8/7/96.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE



TITLE President

DATE 8- -96

TYPE OR PRINT NAME

David H. Arrington

TELEPHONE NO. 915-682-6685

(This space for State Use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: