

TIH w/5-1/2" x 2-7/8" Baker lok-set pkr. on 2-7/8" tbg. & set pkr. at 7258'. Pumped 130 bbls. 2% KCL water mixed w/pkr. fluid & press. tested csg. annulus w/500 PSI. Held OK. Removed BOP & installed wellhead. Swabbed well & well began flowing on 2-10-97. RDPU & cleaned location.

Test of 2-18-97: Flowed 193 b.o., 2 b.w., & 154 MCFGPD in 24 hours on 2" full open.  
Tbg. press. 20 PSI & csg. press. 0 PSI.