

2-19-97: TIH & tagged fill at 3211'. Resumed flaring to pit thru 2-27. 2-28-97: Warren Petroleum set Gas Meter No. 866 & began taking gas. 3-5-97: MIRU Pride Well Svc. & installed BOP. RU Tri-Cone air drlg. eqpt. TIH w/Halliburton N-nipple w/TN plug in place on 2-3/8" tbg. Cleaned out fill fr. 3298' - 3400'. Set tbg. at 3266'. Removed BOP, installed wellhead, fished TN plug & resumed flowing to sales on 3-6-97.

Test of 3-9-97: Flowed 0 b.o., 0 b.w., & 662 MCFGPD in 24 hours on full open choke.
Tbg. & csg. press. 54 PSI.

