

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO. 30-025-34841
Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
State Oil & Gas Lease No. V-2199
Lease Name or Unit Agreement Name Code #002314 Gem, 8705 JV-P
Well No. 9
Pool name or Wildcat Teas, Delaware Pool Code 96797

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
Name of Operator BTA OIL PRODUCERS	OGRID No. 003002
Address of Operator 104 SOUTH PECOS, MIDLAND, TX 79701	
Well Location Unit Letter <u>A</u> : <u>330</u> Feet From The <u>North</u> Line and <u>990</u> Feet From The <u>East</u> Line Section <u>2</u> Township <u>20S</u> Range <u>33E</u> NMPM <u>Lea</u> County	
Elevation (Show whether DF, RKB, RT, GR, etc.) 3589' GR; 3606' RKB	

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Patterson Drilling Co., P. O. Drawer 1416, Snyder, TX 79550, Rig #49

01/19/00 MI & RU Spudded @ 11:00 PM Drig 17-1/2" hole in surface rock & sand w/ spud mud.

01/21/00 Depth 1,387' Drig 17-1/2" hole in anhydrite w/ spud mud. POH Running 13-3/8" csg.

01/22/00 Depth 1,387' Cmt'd 13/3/8" csg (31 juts 54.5# J55 STC) @ 1,387' w/ 1,000 sx PD: 11:30 AM Cmt Circ.
WOC 12 hrs, cut-off & installed csg head. NU BOP's

01/23/00 WIH w/ bit & drld cmt. Tested csg to 1,000 psi for 30 min. on fresh water. - OK Drld out & tested shoe to 600 psi on 10 ppg brine - OK. WOC 24 hrs total, then drld shoe. Drld 12-1/4" hole in anhydrite & salt.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Dorothy Houghton TITLE Regulatory Administrator DATE 01-24-00

TYPE OR PRINT NAME DOROTHY HOUGHTON TELEPHONE NO. 915/682-3753

(This space for State Use)

APPROVED BY [Signature] TITLE [Signature] DATE MAR 01 2000

CONDITIONS OF APPROVAL, IF ANY:

