

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN DUPLICATE

(See other in-
structions on
reverse side)**CONFIDENTIAL**EDM APPROVED
OMB NO. 1004-0137
Expires: February 28, 1995

5. LEASE DESIGNATION AND SERIAL NO.

NM17238

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

N.M. Oil Cons. Division

1625 N. French Dr.

Hobbs, NM 88240

8. FARM OR LEASE NAME, WELL NO.

Python 3 Federal #3

9. API WELL NO.

30-025-35081

10. FIELD AND POOL, OR WILDCAT

Teas, Delaware

11. SEC., T., R., M., OR BLOCK AND SURVEY
OR AREA

Section 3, T20S, R33E

12. COUNTY OR PARISH

Lea

13. STATE

NM

19. ELEV. CASINGHEAD

1a. TYPE OF WELL:

OIL
WELL ☒GAS
WELL ☐DRY ☐Other ☐

b. TYPE OF COMPLETION:

NEW
WELL ☒WORK-
OVER ☐DEEP-
EN ☐PLUG
BACK ☐DIFF.
RESVR. ☐

2. NAME OF OPERATOR

Nearburg Producing Company

3. ADDRESS AND TELEPHONE NO.

3300 N A St., Bldg 2, Suite 120, Midland, TX 79705

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements)

At surface

2200' FSL & 1330' FEL

At top prod. interval reported below

2050' FSL & 1758' FEL

At total depth

14. PERMIT NO.

DATE ISSUED

15. DATE SPUDDED

07/10/00

16. DATE T.D. REACHED

08/05/00

17. DATE COMPL. (Ready to prod.)

09/12/00

18. ELEVATIONS (DF, RKB, RT, GE, ETC.)*

3576' GR

20. TOTAL DEPTH, MD & TVD

9813'

21. PLUG, BACK T.D., MD & TVD

9735' FC 9650' TOC

22. IF MULTIPLE COMPL.
HOW MANY*23. INTERVALS
DRILLED BY

ROTARY TOOLS

CABLE TOOLS

24. PRODUCING INTERVAL(S), OF THIS COMPLETION-TOP, BOTTOM, NAME (MD AND TVD)*

6642' - 6660' - Delaware

25. WAS DIRECTIONAL
SURVEY MADE

No

26. TYPE ELECTRIC AND OTHER LOGS RUN

DLL/LDT/CNL/GR/CAL

27. WAS WELL CORED

No

CASING RECORD (Report all strings set in well)

CASING SIZE/GRADE	WEIGHT, LB./FT.	DEPTH SET (MD)	HOLE SIZE	TOP OF CEMENT, CEMENTING RECORD	AMOUNT PULLED
13-3/8"	68#	1350'	17-1/2"	Surface - 1100 sx	
8-5/8"	24# & 32#	3378'	11"	Surface - 1100 sx	
5-1/2"	17#	9813'	7-7/8"	Surface - 1241 sx	

29.

LINER RECORD

30.

TUBING RECORD

SIZE	TOP (MD)	BOTTOM (MD)	SACKS CEMENT*	SCREEN (MD)	SIZE	DEPTH SET (MD)	PACKER SET (MD)
					2-7/8"	6,529'	

31. PERFORATION RECORD (Interval, size and number)

6642' - 6660' - 2 JSPF (36 holes)

32. ACID, SHOT, FRACTURE, CEMENT SQUEEZE, ETC.

DEPTH INTERVAL (MD)

6642' - 6660'

AMOUNT AND KIND OF MATERIAL USED

Acidize w/1000 gals 7-1/2% HCL acid.

Frac w/31,200# 16/30 resin coated sand

33. *

PRODUCTION

DATE FIRST PRODUCTION

09/13/00

PRODUCTION METHOD (Flowing, gas lift, pumping--size and type of pump)

Pumping

DATE OF TEST

09/20/00

HOURS TESTED

24

CHOKE SIZE

--

PROD'N FOR
TEST PERIOD

OIL--BBL.

135

GAS--MCF.

44

WATER--BBL.

96

GAS-OIL RATIO

325.1

FLOW. TUBING PRESS.

CASING PRESSURE

CALCULATED
24-HOUR RATE

OIL--BBL.

135

GAS--MCF.

44

WATER--BBL.

96

OIL GRAVITY-API (CORR.)

37.4

34. DISPOSITION OF GAS (Sold, used for fuel, vented, etc.)

Sold

35. LIST OF ATTACHMENTS

C-104, Deviation Report and Logs

36. I hereby certify that the foregoing and attached information is complete and correct as determined from all available records

SIGNED

Kim Stewart

TITLE Regulatory Analyst

DATE 10/10/00

*(See Instructions and Spaces for Additional Data on Reverse Side)

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

37. SUMMARY OF POROUS ZONES: (Show all important zones of porosity and contents thereof; cored intervals; and all drill-stem, tests, including depth interval tested, cushion used, time tool open, flowing art, shut-in pressures, and recoveries):

FORMATION	TOP	BOTTOM	DESCRIPTION, CONTENTS, ETC.
-----------	-----	--------	-----------------------------

No cores or drill-stem tests

38. GEOLOGICAL MARKERS			38. GEOLOGICAL MARKERS		
NAME	TOP		NAME	TOP	
	MEAS. DEPTH	TRUE VERT. DEPTH		MEAS. DEPTH	TRUE VERT. DEPTH
T/Rustler		1350'			
B/Salt		3200'			
T/Yates		3448'			
T/Delaware		5330'			
T/Bone Spring		8095'			
T/1st Bone Spring Sd.		9182'			