

BAXTER CULP 31

5

Daily Completion / WO Report

Version 3.0

Start Date:	2/5/2002	Actual Days:	11	Auth. Days:	8	TD:	7,420'	PBTD:	7,324'	
Job Description:	COMP					KB Correction:	15'	Job Code:	COMP	
Fluid Type: KCL						Weight:				
Prod. Casing Size:	51/2	WT:	15.5	Grade:	K-55	Set @	MD:	7415'	Cmt. Top @	SURF.
Liner OD:		WT:		Grade:		Set @	MD:		Top @MD:	0'
Tubing OD	Wt.	Grade	Threads	Depth	Details					
27/8			8RD	7400'						
Packer @						Packer Make & Model		Perforations:		Details
7,024'		RBP		6802-07', 6814-17', 6832-36',		NEW PERFS.				
6,703'		5-1/2 HD TRT. PKR		6843-56', 6878-83', 6932-42'						
				7280-84', 7288-92' 7328-30', 7342-45', 7360-63', 7376-79'.						
Fish Top:						Details:				
Hrs. From:	To:	Operations Covering 24 Hours - Ending at Midnight (24:00 hrs)								
06:30	07:30	CREW TRAVEL & SAFETY MEETING								
07:30	08:30	RU & SWB SFL @ 2500' EFL @ 6300' REC. 10 BBLS 4 RUNS 25% OIL								
08:30	09:00	FL @ 6400' REC 2 BBLS 20% OIL								
09:00	10:00	FL @ 6300' REC 11/2 BBLS 20% OIL								
10:00	11:00	FL @ 6100' REC. 11/2 BBLS 20% OIL								
11:00	12:00	FL @ 6100' REC. 11/2 BBLS 20% OIL								
12:00	13:00	FL @ 6100' REC. 11/2 BBLS 20% OIL								
13:00	14:00	FL @ 6100' REC. 11/2 BBLS 12% OIL								
14:00	15:00	FL @ 6100' REC. 11/2 BBLS 20% OIL								
15:00	16:00	FL @ 6100' REC. 11/2 BBLS 20% OIL								
		CION								
		PERF.								
		1 1/2 EPI * 24 = 36 BTFPD								
		36 * .2 = 7.2 BOPD								
		36 * .8 = 28.8 BOPD								
		AVG GOR FOR MONUMENT DRINKARD, N.E. POOL = 2,101.								
		(7.2 BOPD * 2101 / 1000) = 15 MCFPD.								
SAFETY MEETINGS HELD: 1 OSHA MAN HRS: RIG: 38 OTHERS: 30 TOTAL: 68										
CUMULATIVE SAFETY HOURS: Mtg 12 RIG: 490 356 TOTAL: 846										
Fluid Lost To Formation Daily: Cumulative:										
Hours Charged To: Contractor: Chevron: Other: Total: 0										
Remarks:										
G&A: H2S: Accidents: NAR Chevron %:										
Daily Intangible Cost: \$3,183		Daily Tang. Cost: \$0		Daily Comp Cost: \$3,183		WBS Element No. (Capital) UWPWB-D1026-COM				
Cum Intangible Cost: \$63,774		Cum Tang Cost: \$22,500		Cum Comp Cost: \$86,274		WBS Element No. (Exp) UWPWB-D1026-COM				
Previous Comp Cst\$		Final Drilling Cost		Cum Well Cost:		Total Appr: \$				
						API Well No: 30-025-35692				
Profit Cntr WEST		Rig: POOL-652		Rep Phone: 505-390-3706		WO Rep: B.E. CONE				
Field: MONUMENT ABO		Lease: BAXTER CULP 31		Well #: 5		Date: 20-Feb-02				