

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>DUAL DRILLING COMPANY</b>		Address <b>606 City Nat'l Bldg., Wichita Falls, Texas</b>				
Lease <b>Richardson &amp; Bass St.</b>	Well No. <b>1</b>	Unit Letter <b>P</b>	Section <b>5</b>	Township <b>22S</b>	Range <b>33E</b>	
Date Work Performed <b>8/6/60-8/7/60</b>	Pool <b>Wildest</b>			County <b>Lea</b>		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations    ☒ Casing Test and Cement Job    ☐ Other (Explain):  
☐ Plugging    ☐ Remedial Work    **Plug Back**

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled to total depth of 6065', received verbal approval from Mr. Joe Ramsey to plug back, 8/6/60

Plugged back as follows:

25 sx from 6065-5988'

25 sx from 4990-4877'

50 sx from 4350-4150' Total PBD 4150'

Ran and set 4-1/2" csg(6-3/4" hole) 9.5# at PBD 4150' w/100 sx cement, cement returned past base of salt. WOC 18 hrs.

Tested w/500# pressure 30 min OK

Witnessed by <b>S. O. Lamb</b>	Position <b>Toolpusher</b>	Company <b>Dual Drilling Company</b>
-----------------------------------	-------------------------------	---

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA


D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name <b>Agent</b>
Title <b>Engineer District 11</b>	Position <b>DUAL DRILLING COMPANY</b>
Date <b>AUG 25 1960</b>	Company