

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-		7. Unit Agreement Name
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name C. H. Weir B
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		9. Well No. 2
4. Location of Well UNIT LETTER A 660 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 20-S RANGE 37-E NMPM.		10. Field and Pool, or Wildcat Weir Blinberry East Skaggs Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3589' (DF)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER REPAIR WATER FLOW ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. RIGGED UP. PULL RODS AND PUMP. INSTALL POP. PULL TUBING.
2. CLEAN OUT TO 6922'.
3. SET RBP @ 1010'.
4. PERFORATE 5 1/2" CSG W/2-JSPF @ 1509'.
5. SET CEMENT RETAINER @ 1411'. CEMENT PERFORATIONS @ 1509' W/500 SX CLASS H CEMENT CONTAINING 2% CACL. CEMENT CIRCULATED. SQUEEZE W/ ADDL 700 SX CLASS H CEMENT AND 2000 GALS FLOCHEX. WOC. DOC. DID NOT HOLD.
6. SET CEMENT RETAINER @ 1473'. CEMENTED W/400 SX CLASS H CEMENT CONTAINING 3% CACL AND 4000 GALS FLOCHEX. FOLLOW W/100 SX CLASS H CEMENT CONTAINING 3% CACL. WOC. DOC.
7. TESTED CSG TO 1000# FOR 30 MINUTES, . 3:00-3:30 PM, 11-7-83. TESTED OK.
8. PULL RBP. SET PKR @ 5596'. TREAT W/3000 GALS 15% NEFE ACID IN 2-STAGES USING 1000 GALS HYDEL-40 BLK. FLUSHED.
9. INSTALL PUMPING EQUIPMENT. TEST AND RETURN TO PRODUCTION.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst Dist Mgr DATE 12-19-83

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE DEC 22 1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
DEC 21 1983
HOLDS OFFICE