

LAND CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-		7. Unit Agreement Name
2. Name of Operator Texaco Producing Inc.		8. Farm or Lease Name C. H. Weir "A"
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		9. Well No. 8
4. Location of Well UNIT LETTER <u>F</u> <u>1980</u> FEET FROM THE <u>West</u> LINE AND <u>1985</u> FEET FROM THE <u>North</u> LINE, SECTION <u>12</u> TOWNSHIP <u>20-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Skaggs, Weir, & Monument
15. Elevation (Show whether DF, RT, GR, etc.) 3574' (DF)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☒	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. MIRU PU. Install BOP on Glorieta string. TIH w/2-1/16" workstring. Lower to CIBP @ 5275'.
2. Spot 300' cmt (1 sxs.) on top of CIBP. Raise workstring to 3950'. Spot 300' cmt. (9 sxs.) @ 3950-3650'. Raise workstring to 2700'. Spot 300' cmt. (9 sxs.) @ 2700-2400'. Raise workstring to 1650'. Spot 300' cmt. (9 sxs.) @ 1650-1350'. Raise workstring to 100'. Spot 100' cmt. (3 sxs.) @ 100-0'. TOH. Glorieta string abandoned.
3. In Blinbry string, set cmt. retainer @ 5400' w/workstring. TOH.
4. In Tubb string, TIH w/workstring to CIBP @ 6345'.
5. Spot 500' cmt. (16 sxs). Raise 500', spot 500' cmt. (16 sxs). Raise 600', circulate to surface. SI 2 hrs. Lower workstring and tag PBTD. Repeat step 5 until cmt. is brought to surface. Tubb string abandoned.
6. TIH w/workstring and sting into retainer @ 5400'. Squeeze retainer w/50 sxs. cmt. Sting out of retainer. Raise workstring to 3950'. Spot 300' cmt. (9 sxs.) @ 3950-3650'. Raise workstring to 2700'. Spot 300' cmt. (9 sxs.) @ 2700-2400'. Raise workstring to 1650'. Spot 300' cmt. (9 sxs.) @ 1650-1350'. Raise workstring to 100'. Spot 100' cmt. (3 sxs.) @ 100-0'. TOH. Blinbry string abandoned.
7. Install dry hole marker. RDPU. Clean location.

THE COMMISSION MUST BE NOTIFIED
24 HOURS PRIOR TO COMMENCING WORK

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief. 397-3571

SIGNED ja Head TITLE Hobbs Area Superintendent DATE July 19, 1988

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____ TITLE _____ DATE AUG 1'88

CONDITIONS OF APPROVAL, IF ANY: