

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.G.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

5a. Indicate Type of Lease  
State ☐ Fee ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

|  |   |
|--|---|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection Well   | 7. Unit Agreement Name<br>Skaggs Grayburg Unit    |
| 2. Name of Operator<br>Texaco Producing Inc.   | 8. Farm or Lease Name<br>Skaggs Grayburg Unit     |
| 3. Address of Operator<br>PO Box 728, Hobbs, New Mexico 88240  | 9. Well No.<br>14                                 |
| 4. Location of well<br>UNIT LETTER A 661 FEET FROM THE North LINE AND 659 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 20-S RANGE 37-E NMPM. | 10. Field and Pool, or Wildcat<br>Skaggs Grayburg |
| 15. Elevation (Show whether DF, RT, GR, etc.)<br>3563' DF  | 12. County<br>Lea                                 |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☒  
CHANGE PLANS ☐  
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☐  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. MIRU pulling unit. Install BOP. TIH w/2-3/8" workstring and set 5-1/2" cement retainer at  $\pm 1450'$ . Load hole w/9.5# mud.
2. Squeeze casing leak at 1500' w/200 sacks Class "H" cement. Sting out of retainer and spot 50' cement (6 sacks) above retainer. Load hole with 9.5# mud.
3. Raise workstring to 50' and spot 6 sacks cement at 50'-0'. TOH.
4. Remove BOP. Rig down pulling unit. Install plug and abandon marker.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. H. Callarman

TITLE Area Superintendent

DATE 5-7-87

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT I SUPERVISOR

APPROVED BY \_\_\_\_\_

TITLE \_\_\_\_\_

DATE MAY 11 1987

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
MAY 8 1987  
OCD  
HOBBS OFFICE