

SKAGGS B-14 NO. 1: T.D. 3822'. PBD 3742'. Formation Lime. Elevation 3549. DF 10' above ground. Pay Queen 3548-3707'. Casing point 5 1/2" at 3799'. 5 1/2" casing was perforated from 3548 to 3553 with 20 shots, 3561 to 3572 with 44 shots, 3580 to 3590 with 40 shots, 3596 to 3610 with 56 shots, 3618 to 3638 with 80 shots, 3660 to 3671 with 44 shots, 3680 to 3688 with 32 shots and 3695 to 3707 with 48 shots. Calculated open-flow potential 9,115 MCFGPD on 8 hour back pressure test. Deliverability at 600 lbs. psi 6,400 MCFGPD. Deliverability at 150 lbs. psi 9,000 MCFGPD. Shut-in pressure 1083.2 psia. Estimated daily allowable 520 MCFGPD. Pipe line connected: El Paso Natural Gas Company to connect. Spudded 5-26-56. Drilling completed 6-7-56. Date rig released 6-7-56. Date tested 6-20-56.