

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(If not submitted in trip)
DATE

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	2. NAME OF OPERATOR Conoco Inc.	3. ADDRESS OF OPERATOR P.O. Box 460 - Hobbs, New Mexico 88240	4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FNL & 1980' FWL - Unit Letter F	5. LEASE DESIGNATION AND SERIAL NO. LC-031621B	6. IF INDIAN, ALLOTTEE OR TRIBE NAME	7. UNIT AGREEMENT NAME	8. FARM OR LEASE NAME Britt B	9. WELL NO. 10	10. FIELD AND POOL, OR WILDCAT Cass Penn	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 15-20S-37E	12. COUNTY OR PARISH Lea	13. STATE NM
14. PERMIT NO. 30-025-06109	15. ELEVATIONS (Show whether DF, RT, GR, etc.)											

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other)	☐		☐


SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
(Other)	☒ Deepen to Strawn Equip		

(NOTE: Report results of multiple completion on well completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting, any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Work started on 11/13/87. MIRD. Squeeze existing Blinetry, Tubb & Dinkard perms. Drill cement & formation to 7790'. Run OH logs. Underream from 6990' - 7118'. Drill stem test Strawn. Underream from 7118' - 7753'. Run 5 1/2" 17 PPF F5 liner from 5475' - 7741'. Perf Strawn 7701' - 7705'. Attempt to acid could not establish injectivity, re-perf Strawn 7701' - 7705'. Acidize w/500 gals 15% HCL. Swab well. Acidize w/500 gals 15% HCL. Swab well. Run producing equipment & place on production. Work completed 11/13/88.

I hereby certify that the foregoing is true and correct.	
 D. F. FANEY	TITLE Administrative Supervisor
DATE December 15, 1988	
ACCEPTED FOR RECORD	
DEC 7 1988	

*See Instructions on Reverse Side

SJS
CARLSBAD, NEW MEXICO