

Britt B No. 10

Pg 2

50' above retained & obtain 500 psi squeeze pressure. Cap retained w/ 1-2 sx cement. Squeeze next zone up hole w/ same procedure. Wait on cement 24 hrs before drillout. Pressure test each squeezed interval separately to 500 psi. Drill out retained & cement to 5900'.

Deepen procedures have been filed and approved.

RECEIVED

Nov 17 1981

OCDO
REC'DS OFFICE