

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. A-1469

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Amerada Hess Corporation	8. Farm or Lease Name State "Q"
3. Address of Operator Drawer "D", Monument, New Mexico 88265	9. Well No. 1
4. Location of Well UNIT LETTER J 1980 FEET FROM THE South LINE AND 2310 FEET FROM THE East LINE, SECTION 16 TOWNSHIP 20-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat Monument - Paddock
15. Elevation (Show whether DF, RT, GR, etc.) 3545'	12. County Lea


Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Pulled production equipment. Set bridge plug at 4984'. Squeezed Grayburg-San Andres zone casing perforations 3750' to 3770' with 100 sx. Class "C" cement. Drilled out cement and tested casing with 500# O.K. Pulled bridge plug, ran production equipment and resumed production from Paddock Zone.

Brayburg-San Andres Zone - Plugged and abandoned.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	TITLE Supver., Admin. Services	DATE 9-14-73
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		