

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3 - NMOCC  
1 - File

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

SEP 27

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. <b>B-2330</b>	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator <b>Tidewater Oil Company</b>		8. Farm or Lease Name <b>State "I"</b>	
3. Address of Operator <b>Box 249, Hobbs, New Mexico</b>		9. Well No. <b>2</b>	
4. Location of Well UNIT LETTER <b>K</b> , <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>16</b> TOWNSHIP <b>20S</b> RANGE <b>37E</b> NMPM.		10. Field and Pool, or Wildcat <b>Monument</b>	
15. Elevation (Show whether DF, RT, GR, etc.) <b>3541 DF</b>		12. County <b>Lea</b>	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to 6605' TD. Set 5" FJ Hydril Liner at 6604', hanger at 3652'. Cemented w/200 sacks reg. 50-50 Pozmix w/6% gel and 6# salt per sack and 100 sacks reg. w/ 6# salt per sack and 3/4 of 1% GFR-2. WOC 36 hours. Tested 5" liner at 1500# for 30 minutes, no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By

SIGNED C. L. WADE TITLE Area Supt. DATE 9-25-67

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: