

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Injector</u>		7. Unit Agreement Name <u>Eunice Monument</u> <u>South Unit</u>
2. Name of Operator <u>Chevron U.S.A. Inc.</u>		8. Farm or Lease Name
3. Address of Operator <u>P.O. Box 670 Hobbs, NM 88240</u>		9. Well No. <u>174</u>
4. Location of Well UNIT LETTER <u>M</u> <u>330</u> FEET FROM THE <u>South</u> LINE AND <u>330</u> FEET FROM <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>21S</u> <u>20</u> RANGE <u>36E</u> <u>37</u> NMPM.		10. Field and Pool, or Wildcat <u>Eunice Monument G/SA</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3550'</u> GL		12. County <u>Lea</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> <u>Convert to injector</u>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cleaned out to 3835'. Added perforations 3618 - 3718 (18 holes). Acidized with 3750 gallons 15% NEFE HCL. Equipped for injection with 2 3/8" IPC tubing and packer set @ 3562'. Tested casing and packer to 600 psi for 30 minutes (OK). Work performed 3/18/87 - 3/21/87.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bryce S. Salvo TITLE Staff Drilling Engineer DATE 3-24-1987

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

APPROVED BY _____ TITLE _____ DATE MAR 26 1987

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAR 25 1987

**OCD
HOBBS OFFICE**