

APPROVED


Budget Bureau No. 42-R358.4  
Approval expires 12-31-60.

Form 3-331a  
(Feb. 1961)

JAN 1 1962

(SUBMIT IN TRIPLICATE)

Land Office Las Cruces  
Lease No. LC 031620 b  
Unit Lease



E. W. STANLEY  
DISTRICT ENGINEER

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

### SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Unsuccessful Dual Completion Attempt</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

SEMU Drinkara December 7, 1962

Well No. 9 is located 660 ft. from N line and 1980 ft. from E line of sec. 23

SW/4 SE/4 Sec. 23 20-S 37-E NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Weir Blinebry & weir Tubb Lea New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3531 ft.

#### DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

work Done: Tubb Zone - Perf Tubb 6345-58, 6371-70, 6384-6400, 6416-24, 6437-42, 6460-76, 6500-10 w/2 JSPP. Trtd perms w/27,000 gals 15% acid. Found magnesium BP at 6750 to be loose. Pulled BP. Ran and set BP at 6560 w/1 sk cmt on top. Failed to obtain commercial prod. Set BP at 6000 w/1 sk cmt on top. PBD 5996. Tubb Zone TSD. Blinebry Zone - Perf Blinebry 5845-49, 5854-60, 5863-83, 5898-5902, 5906-19, 5934-40, 5952-72. Trtd perms w/11,000 gals 15% acid. Ran tbg to 4070. Inst tst pmg equip. Failed to obtain commercial prod. Attempts to complete in Tubb or Blinebry unsuccessful. Work started 7-30-61, completed 9-20-61. well TSD.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 68

Bunice, New Mexico

By \_\_\_\_\_

USGS-4 NMOCC-2 WAM File  
Pan Am-Hobbs-3 Atl-Robwell-2  
Calif-Houston, Midland-1 each

Title District Superintendent