

(SUBMIT IN TRIPLICATE)  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces  
Lease No. 031620 (a)  
Unit N. K. F. U.

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

SBU-Skaggs A-24, No. 2

Hobbs, New Mexico October 26, 19 50

Well No. 2 is located 660 ft. from NX line and 660 ft. from E line of sec. 24

38 1/4 Sec. 24 20 S 37 E NMPM  
(4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Skaggs Lea New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is \_\_\_\_\_ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 9 5/8" casing at 269' and cemented with 200 sacks cement. Cement circulated to surface. Total depth of hole 275' in Red Bed. Plug down 1:30 A.M. 10-21-50.

On 10-23-50, after 24 hours WOC, pressure tested casing with 250# for 30 minutes. Final pressure 240#. Found top of cement plug at 234'. Drilled out cement plug and pressure tested casing with 250# for 30 minutes. Final pressure 240#.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 66

Hobbs, New Mexico

By \_\_\_\_\_

Title District Superintendent

